Tentative Work Programme of 5000 TPD VRM Mill

Structure/Component	Qty.	UoM	Design Received date	Duration	Start Date	Finished Date
Shore Protection Piling work	15,000	Meter	25/Dec/18	140	11/Feb/2022	1/Jul/2022
Shore Protection Pilecap work	270	Meter	25/Dec/18	60	20/Jul/2022	18/Sep/2022
Shore Protection Retaining Wall	270	Meter	25/Dec/18	90	3/Sep/2022	2/Dec/2022
RM Shed Piling	22,764	Meter	30/May/22	151	7/Jun/2022	4/Nov/2022
RM Shed upto PL	3,913	Cum	15/Jun/22	65	10/Oct/2022	14/Dec/2022
5 Meter Holding Wall				60	15/Dec/2022	13/Feb/2023
RM Shed Superstructure	500	Ton	30/Jun/22	90	29/Jan/2023	29/Apr/2023
Clinker Silo ø-45 m. Pilling Work (60,000 M.T Capacity)	7,500	Meter	Done	90	20/Apr/2022	18/Jul/2022
Clinker Silo ø-45 m. Pile Foundation (Pile Ca	3,179	Cum	15/Jun/22	60	30/Jun/2022	29/Aug/2022
Clinker Silo ø-45 m. Wall Casting	4,168	Cum	30/Jun/22	105	13/Sep/2022	27/Dec/2022
Clinker Silo ø-45 m. Bottom Slab			16/Jun/22	30	30/Sep/2022	30/0ct/2022
Clinker Silo ø-45 m. Roof with steel structure	1,590	Sqm	1/Jul/22	60	5/Jan/2023	6/Mar/2023
Flyash Silo ø-22 m. Piling work (10,000 MT Capacity)	3,800	Meter	Done	65	20/Apr/2022	24/Jun/2022
Flyash Silo ø-22 m. Pile Cap (10,000 MT Capacity)	456	Cum	10/Jun/22	60	15/Jun/2022	14/Aug/2022

Flyash Silo ø-22 m. Wall Casting (10,000 MT Capacity)	2,150	Cum	15/Aug/22	45	21/Aug/2022	5/0ct/2022
Flyash Silo ø-22 m. Roof	380	Sqm	31/Aug/22	45	12/0ct/2022	26/Nov/2022
Cement Silo ø-20 m. Piling work (20,000 MT Capacity)	10,780	Meter	15/Apr/22	60	25/Apr/2022	24/Jun/2022
Cement Silo ø-20 m. Pile Foundation (20,000 MT Capacity)	335	Cum	10/Jun/22	45	15/Jun/2022	30/Jul/2022
Cement Silo ø-20 m. Wall Casting (20,000 MT Capacity)	3,700	Cum	10/Jun/22	90	1/Aug/2022	30/Oct/2022
Cement Silo ø-20 m. Slab and Cone Casting (20,000 MT Capacity)	1,500	cum	10/Jun/22	60	5/Nov/2022	4/Jan/2023
Cement Silo ø-20 m. Roof (20,000 MT Capacity)	315	Sqm	15/Jun/22	70	6/Nov/2022	15/Jan/2023
MS Feeding Bin for Clinker ø-7 m. Foundation (500 MT Capacity)	1,500	Meter	15/Jun/22	90	1/Jul/2022	29/Sep/2022
MS Feeding Bin for Slag ø-7 m. (450 MT Capacity)	1,500	Meter	15/Jun/22	90	1/Jul/2022	29/Sep/2022
MS Feeding Bin for Limestone ø-5 m. (300 MT Capacity)	1,500	Meter	15/Jun/22	90	1/Jul/2022	29/Sep/2022
MS Feeding Bin for Gypsum ø-5 m. (200 MT Capacity)	1,500	Meter	15/Jun/22	90	1/Jul/2022	29/Sep/2022
MS Feeding Bin for Fly Ash ø-5 m. (100 MT Capacity)	1,500	Meter	15/Jun/22	90	1/Jul/2022	29/Sep/2022
VRM Substructure and superstructure	1,000	Cum	15/Aug/22	75	1/Sep/2022	15/Nov/2022
dredging/barge mounted long boom				30	15/Nov/2022	15/Dec/2022

Jetty Pile	1,800	Cum	Done	40	20/Dec/2022	29/Jan/2023
Jetty PileCap				90	15/Jan/2023	15/Apr/2023
Jetty Superstructure				45	10/Apr/2023	25/May/2023
Mill House Building / Feeding Foundation	1,500	Cum	15/Aug/22	120	1/0ct/2022	29/Jan/2023
Main Bag House	1,600	Cum	15/Aug/22	120	1/0ct/2022	29/Jan/2023
Coal Mill	1,200	Cum	15/Aug/22	240	1/0ct/2022	29/May/2023
Packing Section	2,100	Cum	15/Aug/22	120	1/0ct/2022	29/Jan/2023
Compressor room / Water reservior	750	Cum	15/Sep/22	90	15/Nov/2022	13/Feb/2023
Office Building -6 storied	3,000	Cum	Done	180	10/May/2022	6/Nov/2022
Substation Building -2 storied	1,450	Cum	20/Sep/22	100	30/Nov/2022	10/Mar/2023
Store Building -2 Storied	1,050	Cum	20/Aug/22	90	1/Sep/2022	30/Nov/2022
Truck workshop -Single Storied	1,200	Cum	20/Sep/22	75	20/Dec/2022	5/Mar/2023
Security, Vat Office -2 storied	900	Cum	20/Sep/22	75	20/Dec/2022	5/Mar/2023
Coal shed 2000 MT Capacity	1,200	Cum	30/Sep/22	120	1/Dec/2022	31/Mar/2023
Maintance Work-shop (180 m²)	450	Cum	20/Sep/22	90	25/Jun/2022	23/Sep/2022
33KV Powerline construction and power connection				360	1/Sep/2022	27/Aug/2023
Foundation and steel works for support structures				150	30/Sep/2022	27/Feb/2023

Ancillary Works (Boundary wall, landscaping, levelling and dressing, internal		370	1/Apr/2022	6/Apr/2023
road, drain network				

N.B:- Eid Ul Fitre Vacation from 1st May,2022 to 15th May,2022 and Eid Ul azha Vacation from 5th July to 20th July,2022 Eid Ul Fitre Vacation from 18th April,2023 to 30th April,2023 and Eid Ul azha Vacation from 25th June to 10th July,2023 is considered in the above tentative work schedule

Special Note:- The above Schedule will be possible on the availability of drawing.